
## **CPM Prototype Hardware**

- Hardware Status
- 160Mb/s links
- LVDS source module
- Power Supplies
- Summary





#### **Hardware Status**

**CPM#1** - Assembled, working and in use at Birmingham for evaluation tests.

**CPM#2** - Assembled. JTAG testing showed problems with assembly. Poor soldering of some of the large FPGAs. PCBs are 1 year old.

Possible surface contamination of PCB and/or leaching of the protective nickel plating.

**CPM#3 & CPM#4.** - PCBs have been cleaned. Can these be used?

CPM#3 to be fully assembled = CPM#1.





### 160 Mb/s Links (1)

#### FPGA issues.

The 4-phase calibration scheme doesn't work with the -6 speed grade of Virtex-E used on CPM#1. DLLs are not fast enough to generate 4 phase clocks + ...

Currently using a dual 1-phase calibration scheme which seems to be working. (Results from Gilles, Steve and Christian).

Revised 4-phase design may also need larger size Virtex-E.

...but remember next CPM design will use Virtex-2.



#### 160 Mb/s Links (2)

#### PCB issues.

Signal integrity not ideal, due to PCB layout 'mistakes'. Auto-router was used.

Reduced Timing margins seen on some inputs to CPM#1 will affect both 1-phase and 4-phase schemes.



### LVDS source module (1)

A 44 or 88 link LVDS source for testing CPM and JPM.

80 links would replace 5 DSSs and completely drive 1 CPM.

- Standard 6U VME module.
- Driven by Onboard Oscillator, external clock or TTCdec.
- TTCdec input optical or electrical.
- 1K x 10bit memory driving each link.



## LVDS source module (2)

#### Choices:

- 1.Standard LVDS 44 links (easy)
- 2.Octal LVDS in BGA 88 links
- 3. Virtex2 FPGAs 88 links

Estimated Component Cost (excludes PCB and connectors):

Choice 
$$2 = $1200$$

Choice 
$$3 = \$ 500$$




### LVDS source module (3)

Virtex2 as 480Mb/s LVDS source.

DLLs clocking data at 240MHz, then combined using DDR I/O.

Quick test using V2 demo board:





### **Power Supplies**

- Birmingham PSU fitted with delay circuit 3.3V supply turns-on long after 5.0V supply has powered-up.
- Mains filter added.

9U crate powered-up 20+ times without affecting neighbours.

All power supplies to be modified.



# Summary

Still testing CPM#1.

- Capturing 160Mb/s data using single-phase calibration.
- Poor quality of some backplane links.
- CPM #2. Assembly issues. Some BGAs not soldered correctly
- CPM #3 to be fully assembled with -6 grade FPGAs as #1 Still no show-stoppers.

